



SAN JOSE CITY NUEVA ECIJA LOCAL GOVERNMENT
LOCAL GOVERNMENT SUPPORT FUND - Assistance to Cities FY 2019
 Report on Fund Utilization and Status of Program/Project/Activity Implementation
 For the Quarter ended March 31, 2021

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (Month and Year)	Program/ Project Status
							Received	Obligation	Disbursement		
LGSF-AC RA 11260 FY 2019 GAA	Oct. 27, 2020	Improvement of Public Parks	Improvement of Tayabo Nature Park Phase 2	Brgy. Tayabo San Jose City	By Contract	35,000	15,023,933.00	3,720,601.40	3,720,601.40	July 2021	29.16% - construction in-progress

Certified Correct by: **Local Finance Committee (LFC)**



CYRUS WILSON F. VIZCARRA
 City Budget Officer


BENILDA B. VIERNES
 City Planning and Development Coordinator


FREDIZ B. DAQUILA
 City Accountant


ARNOLD A. ESCUADRO
 City Treasurer

Attested by:


HON. MARIO O. SALVADOR
 City Mayor